

ML 18

Work Order	Start Date	Stat	Work description
W14810	28-Nov-12	F	Conduct repair assessment and cost study - Ex BCD Resources/Full pressure test and adjust of all components/Report to be completed, SMU of all components updated and/recorded.
W15233	11-Dec-12	F	Sand and paint machine @ Somerset yard/Work to be carried out by William Adams Burnie/Fit all decals and safety tread
W19783	23-Sep-14	F	ML18 Bucket Removal, Clean, Repair, Paint/Pink
W21092	27-Mar-15	F	Clean and load onto float for transport to Bendigo
W22421	21-Aug-15	F	Repair damaged panels taken for ML12 sale/see history notes.
W24706	18-Jul-16	F	Carry out Weekly Service and Repairs prior to test hire at/Costerfield
W27865	29-Jan-18	F	Carry out SOW for rebuild repairs
W28964	24-Jul-18	F	Wash and Clean
W28965	25-Jul-18	F	Bucket & Quick Hitch
W28966	30-Jul-18	F	Tires and Rims
W28967	31-Jul-18	F	Engine
W28968	1-Aug-18	F	Cooling System
W28969	1-Aug-18	F	Air inlet and Exhaust
W28970	2-Aug-18	F	Fuel system
W28971	2-Aug-18	F	Torque Converter
W28972	2-Aug-18	F	Transmission
W28973	3-Aug-18	F	Front Axle Gp - Fixed
W28974	3-Aug-18	F	Rear Axle Gp - Oscillating
W28975	6-Aug-18	F	Power Train
W28976	8-Aug-18	F	Lift Arms & Tilt Link
W28977	9-Aug-18	F	Tilt Cylinder
W28978	9-Aug-18	F	Lift Cylinders
W28979	9-Aug-18	F	Steering Cylinders
W28980	9-Aug-18	F	Hydraulic Valving & Pumps
W28981	10-Aug-18	F	Hydraulic hoses
W28982	13-Aug-18	F	Hydraulic Tank
W28983	14-Aug-18	F	Electrical System
W28984	15-Aug-18	F	Grease System
W28985	16-Aug-18	F	Operator Station
W28986	17-Aug-18	F	Articulation
W28987	20-Aug-18	F	Frame and Body
W28988	31-Aug-18	F	AFFF fire System
W28989	31-Aug-18	F	Test Machine
W28990	4-Sep-18	F	Painting
W28991	6-Sep-18	F	Plate, Film Gp and Non skid
W28514	3-Oct-18	F	Carry Out 2000Hr Service
W29586	15-Oct-18	F	Design, fabricate and install work platform
W30432	13-Mar-19	F	Frame and body, final clean and fit decals
W34305	25-Aug-20	F	Wash and test machine, do machine audit
W34310	26-Aug-20	F	REBUILD ALL BRAKE PACKS/SERVICE FOR USE
W35518	2-Dec-20	F	>New install / 5Yr AFFF Service & Inspection/New instillation to bring outdated system up to Australian/Standards
W35575	7-Dec-20	F	Replace Exhaust seal rings and retainers
W35626	8-Dec-20	F	>Replace the 24-12V Voltage reducer
W35630	10-Dec-20	F	>replace mancala strickers
W35902	24-Dec-20	F	Recharge accumulators
W36003	11-Jan-21	F	<New FOPS Plate
W37609	1-Oct-21	F	Electrical repairs - Worklights and Isolator switches
W37615	6-Oct-21	F	Replace Starter Motor and Yolk assy / Noted during 1000hr service (W37591)
W37703	11-Nov-21	F	Hydraulic Leaks
W37752	22-Nov-21	F	HYDRAULIC LEAKS
W37773	9-Dec-21	F	wiring issues
W38282	11-Mar-22	F	AFFF fire suppression/Level 2 service/SANDVIK/QUOTE: 10/03/22
W38297	23-Mar-22	F	Equipment audit/Inspection
W38369	9-May-22	F	Check running rough on cold start up/Replace both fuel filters and re-check
W38383	14-May-22	F	Carry out weekly service check
W38409	19-May-22	F	Check hydraulic oil leak
W38419	20-May-22	F	Supply and fit external speaker to UHF Radio
W38415	21-May-22	F	Weekly Service
W38443	4-Jun-22	F	Weekly Service
W38452	4-Jun-22	F	L/H lift cylinder transfer pin cracked
W38456	11-Jun-22	F	Weekly Service/Change Hydraulic oil to thinner oil
W38471	16-Jun-22	F	Check handbrake wont turn off
W38474	18-Jun-22	F	L/H Lift cylinder hose blown
W38483	25-Jun-22	F	Weekly Service
W38507	3-Jul-22	F	Monthly Service/Emissions Test
W38510	3-Jul-22	F	Running rough on cold start up/Fuel tank contaminated
W38577	7-Aug-22	F	Weekly Service
W38581	15-Aug-22	F	Replace leaking Fuel cap/Supply Outer Air Filters (For Stock)/Supply V-Belt Kit (For Stock) Replace leaking O-ring on HYD/Tank cap/20k release pod/safety glasses/20k rails
W38614	21-Aug-22	F	Weekly Service
W38665	23-Sep-22	F	ML 18 repairs and service
W38942	30-May-23	F	Replace worn and damaged hoses
W39068	14-Sep-23	F	Fix horn / Gear shifting and make site compliant
W39076	15-Sep-23	F	Touch up paint and re-sticker
W39080	21-Sep-23	F	Service AFFF